

Huckabee

ARCHITECTURE | ENGINEERING | MANAGEMENT

4521 South Hulen, Suite 220
Fort Worth, Texas 76109

ph 817.377.2969

fx 817.377.2303

www.huckabee-inc.com



Meeting No. 83

Meeting Agenda

Master Design Team Mtg

Project Name:	GCISD 2005 Bond Program	Date of Meeting:	Thursday, June 25, 2009
Owner:	Grapevine-Colleyville I.S.D.	Time of Meeting:	8:45 a.m.
Location:	Grapevine, Texas	Place of Meeting:	GCISD – PDEC Conf. Rm.
Project No:	1550-00		
Subject:	Master Design Team Meeting		
Present @ Mtg. :	Scott M., Paula B., Dr. Waggoner, Len C., Dale S.		
Distribution:			
Submitted By:	Dale Simpson	Date of Report:	7/16/09

AGENDA ITEMS:

Item	Items of Discussion	Ball In Court	Status
06/25/09 – 01	<p>Flagpole Location <i>Resolution:</i> Depending on the angle the flags are viewed, from the Administration or Hwy 26, the order is not correct. The district will review and consider the relocation the American Flag to the center slightly higher than the Texas Flag and GCISD Flag on either side.</p>		
06/25/09 – 02	<p>Transportation Building <i>Resolution:</i> A meeting is set tomorrow with representatives from GCISD, Huckabee and TxDOT to discuss access to Hwy 26 from the transportation site. Currently the access has been not been granted but is being reviewed.</p>		
06/25/09 – 03	<p>C&I Building Name <i>Resolution:</i> Huckabee to look at the location of the "Dr. E.A. Sigler Jr. Education Center" Lettering in conjunction with the ongoing renovations to the Administration building and bring back a proposed relocation.</p>		
06/25/09 – 04	<p>Bid Package 7 Update <i>Resolution:</i></p> <ul style="list-style-type: none"> o The Cannon Addition is being "punched out" next week o The secure entrance should be finished in approx. 2 weeks o Transportation project is progressing well 		
06/25/09 – 05	<p>Bid Package 6 <i>Resolution:</i> One year walk-through is complete</p>		

06/25/09 – 06	<p>2010 Bond Discussion</p> <p><i>Resolution:</i></p> <ul style="list-style-type: none"> ○ Huckabee to send a pdf file of the kitchens at HMS and CTMS to Paula. She will review w/ Julie for possible upgrades. ○ Other possible projects were discussed at GHS and DES ○ GCISD and Huckabee have begun the walk-thru to study the functional capacity each of the campuses. 		