



Meeting Minutes

Master Design Team Mtg

Project Name:	GCISD 2005 Bond Program	Date of Meeting:	Thursday, August 3, 2006
Owner:	Grapevine-Colleyville I.S.D.	Time of Meeting:	8:45 a.m.
Location:	Grapevine, Texas	Place of Meeting:	GCISD Facility Services Conf. Rm.
Project No:	1550-02A, 1550-03A		
Subject:	Master Design Team Meeting		
Present @ Mtg. :	Paula Barbaroux, Scott Monaghan, Steve Traicher, John Allison, Valerie See, Gary Rademacher		
Distribution:			
Submitted By:	Gary L. Rademacher, AIA	Date of Report:	August 14, 2006

AGENDA ITEMS:

Item	Items of Discussion	Responsibility	Due Date
08/03/06 - 01	Review Plans in Progress: OCT, CES, GHS, & CHHS		
	<p>Resolution: <i>The following comments were made during a review of the above referenced sites:</i></p> <ul style="list-style-type: none"> ➤ OCT: <i>The proposed new restroom location was reviewed. Location relative to the existing exterior wall was discussed. It was determined that the location would be acceptable due to the proximity of its location and the side of the building. It was thought that these two walls should line up but the distance is too great. SM will review again with the Principal and advise.</i> ➤ Existing CES: <i>The layout for the Bridges, Vista, Nutrition, and Staff Development programs were reviewed with the group. It was noted that the gymnasium was not just to be used by the Vista program. A few minor changes to the color map of the proposed layout will be made by Huckabee and re-issued. Huckabee will seek pricing to add a basic canopy from the proposed Bridges west exterior door to the southern entrance adjacent to the gymnasium. The MDT requested a sketch and pricing for a proposed new parking lot and drive in the front of the existing building. The plan for the existing building was generally accepted by the MDT.</i> ➤ GHS: <i>A review of the proposed layout for the library extension as well as the kitchen expansion was approved by the MDT. The new library corridor shall receive new 18 x18 porcelain paver tile flooring. The band storage room listed in the bond program shall be captured at the corridor area adjacent to the exit leading to the kitchen dock area. The area will encompass approximately 600 square feet which is what is called for in the bond.</i> 		

